

UNIVERSITY SYNAGOGUE - WEEK AT A GLANCE - 6/4/2008



Interior: Bathroom / gift shop drywall taping - painting next week, followed by ceramic tile, then fixtures!. Doors to be hung.



Exterior: Ongoing foundation work. Note steel column "brackets" are set on top. The steel columns will attach (bolts) to these.



Exterior: General site view.



Exterior: Form and rebar for elevator pit and other walls in the basement level.

Hot issues: None this week